



## SFC MUARIK PROJECT STATUS REPORT

10th June 2024

### GENESIS

- The Kabanyolo St Francis Chapel Community at Makerere University Agricultural Research Kabanyolo (MUARIK) used to congregate for Sunday Services at Gayaza High School. The Congregants comprised students, academic and non-academic staff who would join the Anglican community at Gayaza High School.
- In the Academic Year 1993 / 1994 the students liaised with staff (represented by Prof. D.S.O. Osiru and Mr. Kosea Byamugisha, A senior Technician) and agreed to start their own congregation at Kabanyolo.
- The students Fellowship and Mr Kosea Byamugisha and asked Rev. Ben Mugarura (Uncle Ben) the then Chaplain for recognition and formalization of a the Kabanyolo Congregation as part of St. Francis Chapel.
- The Chaplaincy welcomed the suggestion – and consecrated the Church at Kabanyolo in June 1993.

#	Task Category details	Priority	Owner																														
Pre-Construction Phase																																	
1	<div><div><div><div><div><div></div><div>DONE</div></div><div>4</div><div>...</div><div>+ Add Task</div></div></div><table><thead><tr><th>Name</th><th>Item Type</th><th>Status</th><th>Start date</th><th>Due date</th><th>Completion</th></tr></thead><tbody><tr><td><div><div></div><div>Senate Approval of Site</div></div></td><td><div><div></div><div>Milestone</div></div></td><td><div><div></div><div>DONE</div></div></td><td>12/29/23</td><td>Jan 30</td><td><div><div></div><div>100%</div></div></td></tr><tr><td><div><div></div><div>Appoint Steering Committee</div><div></div></div></td><td><div><div></div><div>Milestone</div></div></td><td><div><div></div><div>DONE</div></div></td><td>Mar 1</td><td>Mar 17</td><td><div><div></div><div>100%</div></div></td></tr><tr><td><div><div></div><div>Dedicate acquired land</div></div></td><td><div><div></div><div>Milestone</div></div></td><td><div><div></div><div>DONE</div></div></td><td>Mar 18</td><td>Mar 25</td><td><div><div></div><div>100%</div></div></td></tr><tr><td><div><div></div><div></div><div><div></div><div>Approve Business Case</div><div></div><div>1</div></div></div></td><td><div><div></div><div>Task</div></div></td><td><div><div></div><div>DONE</div></div></td><td>12/22/23</td><td>Jan 30</td><td><div><div></div><div>100%</div></div></td></tr></tbody></table></div></div>	Name	Item Type	Status	Start date	Due date	Completion	<div><div></div><div>Senate Approval of Site</div></div>	<div><div></div><div>Milestone</div></div>	<div><div></div><div>DONE</div></div>	12/29/23	Jan 30	<div><div></div><div>100%</div></div>	<div><div></div><div>Appoint Steering Committee</div><div></div></div>	<div><div></div><div>Milestone</div></div>	<div><div></div><div>DONE</div></div>	Mar 1	Mar 17	<div><div></div><div>100%</div></div>	<div><div></div><div>Dedicate acquired land</div></div>	<div><div></div><div>Milestone</div></div>	<div><div></div><div>DONE</div></div>	Mar 18	Mar 25	<div><div></div><div>100%</div></div>	<div><div></div><div></div><div><div></div><div>Approve Business Case</div><div></div><div>1</div></div></div>	<div><div></div><div>Task</div></div>	<div><div></div><div>DONE</div></div>	12/22/23	Jan 30	<div><div></div><div>100%</div></div>	Low	PM
Name	Item Type	Status	Start date	Due date	Completion																												
<div><div></div><div>Senate Approval of Site</div></div>	<div><div></div><div>Milestone</div></div>	<div><div></div><div>DONE</div></div>	12/29/23	Jan 30	<div><div></div><div>100%</div></div>																												
<div><div></div><div>Appoint Steering Committee</div><div></div></div>	<div><div></div><div>Milestone</div></div>	<div><div></div><div>DONE</div></div>	Mar 1	Mar 17	<div><div></div><div>100%</div></div>																												
<div><div></div><div>Dedicate acquired land</div></div>	<div><div></div><div>Milestone</div></div>	<div><div></div><div>DONE</div></div>	Mar 18	Mar 25	<div><div></div><div>100%</div></div>																												
<div><div></div><div></div><div><div></div><div>Approve Business Case</div><div></div><div>1</div></div></div>	<div><div></div><div>Task</div></div>	<div><div></div><div>DONE</div></div>	12/22/23	Jan 30	<div><div></div><div>100%</div></div>																												
2	<div><div><div><div><div><div></div><div>IN REVIEW</div></div><div>1</div><div>...</div><div>+ Add Task</div></div></div><table><thead><tr><th>Name</th><th>Item Type</th><th>Status</th><th>Start date</th><th>Due date</th><th>Completion</th></tr></thead><tbody><tr><td><div><div></div><div>Approve Master Plan</div><div></div><div>1</div><div></div></div></td><td><div><div></div><div>Task</div></div></td><td><div><div></div><div>IN RE...</div></div></td><td>Feb 1</td><td>Jun 30</td><td><div><div></div><div>0%</div></div></td></tr></tbody></table></div></div>	Name	Item Type	Status	Start date	Due date	Completion	<div><div></div><div>Approve Master Plan</div><div></div><div>1</div><div></div></div>	<div><div></div><div>Task</div></div>	<div><div></div><div>IN RE...</div></div>	Feb 1	Jun 30	<div><div></div><div>0%</div></div>	High	Chaplain																		
Name	Item Type	Status	Start date	Due date	Completion																												
<div><div></div><div>Approve Master Plan</div><div></div><div>1</div><div></div></div>	<div><div></div><div>Task</div></div>	<div><div></div><div>IN RE...</div></div>	Feb 1	Jun 30	<div><div></div><div>0%</div></div>																												
3	<div><div><div><div><div><div></div><div>IN PROGRESS</div></div><div>2</div><div>...</div><div>+ Add Task</div></div></div><table><thead><tr><th>Name</th><th>Item Type</th><th>Status</th><th>Start date</th><th>Due date</th><th>Completion</th></tr></thead><tbody><tr><td><div><div></div><div>Approve Role responsibilities</div></div></td><td><div><div></div><div>Task</div></div></td><td><div><div></div><div>IN PR...</div></div></td><td>Mar 1</td><td>Jun 30</td><td><div><div></div><div>0%</div></div></td></tr><tr><td><div><div></div><div>Approve Role teams</div></div></td><td><div><div></div><div>Task</div></div></td><td><div><div></div><div>IN PR...</div></div></td><td>Mar 18</td><td>Jul 31</td><td><div><div></div><div>0%</div></div></td></tr></tbody></table></div></div>	Name	Item Type	Status	Start date	Due date	Completion	<div><div></div><div>Approve Role responsibilities</div></div>	<div><div></div><div>Task</div></div>	<div><div></div><div>IN PR...</div></div>	Mar 1	Jun 30	<div><div></div><div>0%</div></div>	<div><div></div><div>Approve Role teams</div></div>	<div><div></div><div>Task</div></div>	<div><div></div><div>IN PR...</div></div>	Mar 18	Jul 31	<div><div></div><div>0%</div></div>	Medium	PM												
Name	Item Type	Status	Start date	Due date	Completion																												
<div><div></div><div>Approve Role responsibilities</div></div>	<div><div></div><div>Task</div></div>	<div><div></div><div>IN PR...</div></div>	Mar 1	Jun 30	<div><div></div><div>0%</div></div>																												
<div><div></div><div>Approve Role teams</div></div>	<div><div></div><div>Task</div></div>	<div><div></div><div>IN PR...</div></div>	Mar 18	Jul 31	<div><div></div><div>0%</div></div>																												
4	<div><div><div><div><div><div></div><div>TO DO</div></div><div>1</div><div>...</div><div>+ Add Task</div></div></div><table><thead><tr><th>Name</th><th>Item Type</th><th>Status</th><th>Start date</th><th>Due date</th><th>Completion</th></tr></thead><tbody><tr><td><div><div></div><div>Posess Land</div></div></td><td><div><div></div><div>Milestone</div></div></td><td><div><div></div><div>TO DO</div></div></td><td>Apr 1</td><td>Aug 31</td><td><div><div></div><div>0%</div></div></td></tr></tbody></table></div></div>	Name	Item Type	Status	Start date	Due date	Completion	<div><div></div><div>Posess Land</div></div>	<div><div></div><div>Milestone</div></div>	<div><div></div><div>TO DO</div></div>	Apr 1	Aug 31	<div><div></div><div>0%</div></div>	High	Chaplain																		
Name	Item Type	Status	Start date	Due date	Completion																												
<div><div></div><div>Posess Land</div></div>	<div><div></div><div>Milestone</div></div>	<div><div></div><div>TO DO</div></div>	Apr 1	Aug 31	<div><div></div><div>0%</div></div>																												

#	Task Category details	Priority	Owner																														
Planning Phase																																	
5	<div><div><div>IN PROGRESS</div><div>3</div><div>...</div><div>+</div><div>Add Task</div></div><table><thead><tr><th>Name</th><th>Item Type</th><th>Status</th><th>Start date</th><th>Due date</th><th>Completion</th></tr></thead><tbody><tr><td>▶ <div><div></div> Approve Project PID</div></td><td><div><div></div> Task</div></td><td><div><div></div> IN PR...</div></td><td>Mar 18</td><td>Jun 30</td><td><div><div></div> 0%</div></td></tr><tr><td>▶ <div><div></div> Procure Architect Services</div></td><td><div><div></div> Milestone</div></td><td><div><div></div> IN PR...</div></td><td>Mar 18</td><td>Jun 30</td><td><div><div></div> 0%</div></td></tr><tr><td>▶ <div><div></div> Procure Quantity Surveyor</div></td><td><div><div></div> Milestone</div></td><td><div><div></div> IN PR...</div></td><td>Mar 18</td><td>Jun 30</td><td><div><div></div> 0%</div></td></tr></tbody></table></div>	Name	Item Type	Status	Start date	Due date	Completion	▶ <div><div></div> Approve Project PID</div>	<div><div></div> Task</div>	<div><div></div> IN PR...</div>	Mar 18	Jun 30	<div><div></div> 0%</div>	▶ <div><div></div> Procure Architect Services</div>	<div><div></div> Milestone</div>	<div><div></div> IN PR...</div>	Mar 18	Jun 30	<div><div></div> 0%</div>	▶ <div><div></div> Procure Quantity Surveyor</div>	<div><div></div> Milestone</div>	<div><div></div> IN PR...</div>	Mar 18	Jun 30	<div><div></div> 0%</div>	High	Procurement						
Name	Item Type	Status	Start date	Due date	Completion																												
▶ <div><div></div> Approve Project PID</div>	<div><div></div> Task</div>	<div><div></div> IN PR...</div>	Mar 18	Jun 30	<div><div></div> 0%</div>																												
▶ <div><div></div> Procure Architect Services</div>	<div><div></div> Milestone</div>	<div><div></div> IN PR...</div>	Mar 18	Jun 30	<div><div></div> 0%</div>																												
▶ <div><div></div> Procure Quantity Surveyor</div>	<div><div></div> Milestone</div>	<div><div></div> IN PR...</div>	Mar 18	Jun 30	<div><div></div> 0%</div>																												
6	<div><div><div>TO DO</div><div>4</div><div>...</div><div>+</div><div>Add Task</div></div><table><thead><tr><th>Name</th><th>Item Type</th><th>Status</th><th>Start date</th><th>Due date</th><th>Completion</th></tr></thead><tbody><tr><td>▶ <div><div></div> Establish Project Budget</div></td><td><div><div></div> Task</div></td><td><div><div></div> TO DO</div></td><td>Jun 30</td><td>Jul 31</td><td><div><div></div> 0%</div></td></tr><tr><td>▶ <div><div></div> Procure Contractor</div></td><td><div><div></div> Milestone</div></td><td><div><div></div> TO DO</div></td><td>Jul 1</td><td>Jul 31</td><td><div><div></div> 0%</div></td></tr><tr><td>▶ <div><div></div> Approve Detailed Architectural Plans</div></td><td><div><div></div> Task</div></td><td><div><div></div> TO DO</div></td><td>Jul 1</td><td>Aug 31</td><td><div><div></div> 0%</div></td></tr><tr><td>▶ <div><div></div> Ground Breaking Ceremony</div></td><td><div><div></div> Milestone</div></td><td><div><div></div> TO DO</div></td><td>Oct 1</td><td>Oct 1</td><td><div><div></div> 0%</div></td></tr></tbody></table></div>	Name	Item Type	Status	Start date	Due date	Completion	▶ <div><div></div> Establish Project Budget</div>	<div><div></div> Task</div>	<div><div></div> TO DO</div>	Jun 30	Jul 31	<div><div></div> 0%</div>	▶ <div><div></div> Procure Contractor</div>	<div><div></div> Milestone</div>	<div><div></div> TO DO</div>	Jul 1	Jul 31	<div><div></div> 0%</div>	▶ <div><div></div> Approve Detailed Architectural Plans</div>	<div><div></div> Task</div>	<div><div></div> TO DO</div>	Jul 1	Aug 31	<div><div></div> 0%</div>	▶ <div><div></div> Ground Breaking Ceremony</div>	<div><div></div> Milestone</div>	<div><div></div> TO DO</div>	Oct 1	Oct 1	<div><div></div> 0%</div>	Medium	PM
Name	Item Type	Status	Start date	Due date	Completion																												
▶ <div><div></div> Establish Project Budget</div>	<div><div></div> Task</div>	<div><div></div> TO DO</div>	Jun 30	Jul 31	<div><div></div> 0%</div>																												
▶ <div><div></div> Procure Contractor</div>	<div><div></div> Milestone</div>	<div><div></div> TO DO</div>	Jul 1	Jul 31	<div><div></div> 0%</div>																												
▶ <div><div></div> Approve Detailed Architectural Plans</div>	<div><div></div> Task</div>	<div><div></div> TO DO</div>	Jul 1	Aug 31	<div><div></div> 0%</div>																												
▶ <div><div></div> Ground Breaking Ceremony</div>	<div><div></div> Milestone</div>	<div><div></div> TO DO</div>	Oct 1	Oct 1	<div><div></div> 0%</div>																												

### **Status Summary**

There are two phases running in parallel:

The Pre-construction phase is laying down the foundation for the project i.e. governance structures and initial site possession and preparation. Priority tasks of focus by Jun 30 are Tasks 2 & 4.

The Planning phase is to establish scope and estimated costs for the project using the services of a hired architect and quantity surveyor services. Priority tasks of focus by Jun 30 are Tasks 5.